

Construction Site Safety Inspection

Inspection Date: 13 September 2026
Facility: Construction Site C
Inspection Type: Daily Construction Safety Inspection

1. Executive Summary

A site inspection was conducted to assess personal protective equipment, work-at-height controls, scaffolding, access routes, tools, and housekeeping. The work area was active and generally controlled, with several observations requiring corrective action.

2. Work Equipment Condition

Scaffolding was stable at the inspected location, although one toe-board section requires refastening. Hand tools were generally serviceable.

3. Safety Violations

One worker was observed without required eye protection. A temporary cable was routed across an access path and created a potential trip hazard.

4. Work-at-Height Observations

Fall-protection arrangements were present in the inspected elevated work area. Anchor-point use should continue to be verified by supervisors.

5. Corrective Actions

Enforce mandatory eye protection, secure the scaffold toe-board, reroute or protect the temporary cable, and reinforce housekeeping checks.

6. Inspector Recommendation

High-priority PPE and access hazards should be corrected immediately. Repeat the inspection on the next working shift.

Inspection Findings Summary

Finding	Priority	Recommended Action
Missing eye protection	High	Enforce PPE requirement
Loose scaffold toe-board	High	Secure and inspect
Cable trip hazard	Medium	Reroute/protect
Housekeeping observation	Low	Clear work area